



Construction Advisory

Asbury Elementary

Construction Update #1 – July 17, 2017

Completion: Summer 2017

June-August 2017 (general scope):

1. Office Refresh:
 1. Carpet, office door relocation, paint and workstation
2. Corridor Paint – 90% complete; east corridor, lower level, remains. Expect to complete by July 31
3. Corridor tile – Tile replacement and tile graphics scheduled for week of 7/31

Note:

Construction Scope:

1. Office Refresh
2. Interior Paint
3. Flooring

For more information about the Denver Public Schools Bond Project, visit the Bond Project webpage at: <http://bond.dpsk12.org/>

More – See next page



Construction Advisory

Asbury Elementary

Construction Update #1 – July 17, 2017

Completion: Summer 2017

What you need to know:

Parking	Access to front entry might be impacted at time of work station delivery, estimated week of July 31, 2017
Pick up/Drop off	No change
Traffic	No change
Bike and pedestrian access	No change
Deliveries	No change
Utility disruption	No change
Noise	Noise expected at time of first floor tile removal
Smells	No Change
Evacuation routes	No Change
Daily routine/internal traffic patterns (lunch, recess, etc.)	No Change